

Code Enforcement – Mark Remington

October- 2018

10/5/2018- 9:10AM- Dollar General – steel was being delivered at site – contractors working on drainage.

10/9/2018 – 10:00 AM – Crosbys menu board screens installed, working on new cabinets and displays.

Dollar General – Digging and setting metal ballast in front of store.

10/10/2018 – 9:00 AM – Crosbys – painting exterior of building and painting metal roof.

Dollar General – Pouring concrete into metal ballast and forming concrete pad in front of the store.

10/11/2018 – 1:00 PM – Dollar General – Starting to set steel – site crew working on parking lot.

10/12/2018 – 10:45 AM – Dollar General – Working on setting steel frame of building.

10/19/2018 – 8:00 AM – Church on Quaker Rd. – Inspection of rough framing - front porch.

11:45 AM – Dollar General – Steel set – walls and roof beams – working on front of store – roof lines over front doors.

10/22/2018 – 1:00 PM – Building permit at 1722 Pallister Ave. – Shed – met home owner and checked setbacks for location of shed – also dropped off permit to owners.

10/23/2018 - 10:00 AM - Dollar General - Working on insulation and roof panels - site work - drainage and stone.

10/24/2018 - 2:00 PM - Dollar General - Working on insulation and roof panels - forming for sidewalks - west and north of building.

10/25/2018 - 3:00 PM - Dollar General - working on roof - west sidewalk was poured - starting on north side.

10/26/2018 - 3:30 PM - Dollar General - Roof completed - finished pouring sidewalks - getting parking lot ready for paving.

4:30 PM - Church on Quaker Rd. - Porch final inspection.

10/29/2018 = 2:30 PM - Dollar General - working on exterior walls.

10/30/2018 - 11:00 AM - Dollar General - working on exterior walls and started binder on parking lot.

10/31/2018 - 10:00 AM - Dollar General - most of the outside of building is enclosed - finished binder on west side of building parking lot - started to work inside of building.