

Permits issued- 1726 Quaker Rd.- Our Lady of the Lake- Demo old stairs on Rectory and install new porch with a roof and stairs.

1651 Quaker Rd. – Crosby’s – Paint interior and exterior – remodel inside of convenience store

9/4/2018- Met with Roger Granger- Project Superintendent – Dollar General - Brighams doing concrete- started to dig footers and form footers.

9/5/2018 - Dollar General - Inspection on footers – 9:00AM-poured concrete in footers that were formed- more footers to go.

9/6/2018- 8:30 AM – Dollar General - Inspected more footers that were formed – poured footers

9/7/2018 – 10:00 AM- Dollar General – forming and pouring more footers / working on drainage system/ Ulrich sign company wants to start signs.

9/10/2018 – Dollar General – 8:45 AM- Drainage pipe was delivered at site. Spoke to contractor that is doing work at Crosby’s – Will be starting work on September 17.

9/11/2018- 10:00 AM – Dollar General – working on drainage and forming for foundation.

9/12/2018- 8:00 AM- Met with contractors that are doing deck and sidewalk in front of the house next to church – Rectory – 1726 Quaker Rd.

9:30 AM- Dollar General – foundation – north side – poured concrete – starting to dig footers on south side. Terracon - inspected foundation before pouring concrete and took concrete samples – testing PSI

9/13/2018 – 8:30 AM – Inspected footer at 1879 Pallister Ave. – addition.

10:00 AM – Dollar General – forming more footers and foundation walls – working on water line and drainage.

9/14/2018 – Dollar General – 9:00 AM- formed footers and foundations - poured sections / started covering up drainage pipe with stone.

1879 Pallister Ave. – inspected foundation before pouring concrete.

9/17/2018- 8:00 AM- Dollar General – inspected footers and foundations before pouring concrete.

9/18/2018 – Dollar General – Poured foundations – south side – foamed insulation inside of foundations walls. Formed and poured inside footers for center columns of building.

9:00 AM – Crosby's – dropped off permit to contractor – remodel – working on bathroom.

9/19/2018 – 10:00 AM – Crosby's – inspected rough framing on bathroom.

1:00 PM – Dollar General – filling inside of foundation walls with stone and rolling- getting floor ready to pour concrete.

9/20/2018 – 3:00 PM – Inspected rough plumbing before pouring concrete floor.

9/21/2018 – 10:00 AM – Crosby's – Drywalling bathroom walls.

Dollar General – finishing drainage system in front of building

9/24/2018 – 10:30 AM – Crosby's – starting to set ceramic tile on bathroom walls – starting work over front counters.

Dollar General – filling drainage system with stone

9/25/2018 – 2:00 PM – Crosby's – finished setting tile in bathroom.

3:30 PM – Dollar General – footers and foundations - completed – foam interior of foundations – completed / pouring concrete floor on September 27.

9/26/2018 – Dollar General – Put vapor barrier – poly down and metal mesh – ready for floor to be poured for the next day. Dug and set metal posts in front of store and were dumpster in going.

9/27/2018 – 8:00 AM – Dollar General – started pouring concrete floor.

9/28/2018 – Dollar General – concrete floor completed and covered with plastic.